

CHAPTER 3

PROJECT AND RISK MANAGEMENT

LOUIS IRWIN

TABLE OF CONTENTS

| | | |
|-------------|---|-----------|
| I. | INTRODUCTION AND SUMMARY | 1 |
| | A. RECOMMENDATIONS:..... | 1 |
| | B. PROJECT AND RISK MANAGEMENT CONTRACT FOCUS AREAS: | 2 |
| II. | DISCUSSION..... | 2 |
| | A. RISK ALLOWANCE | 2 |
| | B. PROJECT MANAGEMENT | 6 |
| | 1. Risk Management and Organizational Structure..... | 7 |
| | 2. Identification and Anticipation of Risk | 8 |
| | 3. Prioritization of Risks and Overall Risk Assessment..... | 9 |
| III. | CONCLUSION | 10 |

CHAPTER 3

PROJECT AND RISK MANAGEMENT

LOUIS IRWIN

I. INTRODUCTION AND SUMMARY

Testimony in this chapter addresses three topics: 1) the level of the risk allowance, 2) project management, and 3) risk management. DRA counter proposals are confined to the area of risk allowance. SDG&E has not finalized a project and risk management contract. Therefore, DRA makes no recommendations in these areas, but does discuss some target areas of focus for finalization of the project and risk management contract.

A. Recommendations:

- That shareholders should be responsible for 10% of the risk allowance expenditures when costs rise beyond 107.4% of the AMI approved project total (this is the same as the PG&E risk allowance level).
- That ratepayers should be responsible for the remaining 90% of the contingency allowance until the 114.7% of capital costs expenditure level is reached. This 14.7% contingency level is the one proposed by SDG&E.
- For the project as it is currently proposed, the above recommendation will result in approximately \$23.5 million dollars being split 90 / 10 and shareholders being held responsible for approximately \$2.35 million.
- That the cost overrun 90 / 10 sharing band be expanded another approximate \$26.5 million until such point as it reaches exactly \$50 million and shareholder responsibility reaches exactly \$5 million (for whatever the final Commission approved project total is).

- 1
- 2 • That expenditures beyond SDG&E’s \$50 million dollar risk sharing
- 3 band be subject to a reasonableness review. Note that the proposed
- 4 \$50 million dollar risk sharing band is half the \$100 million allotted to
- 5 PG&E in its AMI proceeding and that the SDG&E AMI budget is
- 6 approximately half that of PG&E’s.¹

7 **B. Project and Risk Management Contract Focus Areas:**

- 8 • The final management organizational structure in the contract needs to
- 9 be conducive to discovering and managing new risks.
- 10 • The final contract should provide assurance that all risks are properly
- 11 being identified and, if appropriate, forecasted.
- 12 • Where cost effective, the final Prime Services contract should give
- 13 consideration to including ordinal ranking of the high level risks plus
- 14 development of an ongoing overall project risk score.

15 **II. DISCUSSION**

16 **A. Risk Allowance**

17 SDG&E’s initial proposal for its Risk Allowance was 15.0% of capital

18 expenses, 12.7% when O&M expenses are included.² This resulted in a Risk

19 Allowance of approximately \$57 million.³ SDG&E has, in fact, left this allowance

20 sum of \$57 million unchanged, while other project costs have been updated. The

21 end result is that the current risk allowance of approximately 14.7% (12.6% when

22 O&M expenses are included).⁴ The nature of risk allowances in general is that they

¹ D.06-07-027, July 20, 2006, p. 13.

² “Cost Estimating Guide for Program and Project Management,” U.S. Department of Energy, Office of Management, Budget and Evaluation, April 2004, pp. 111-112.

³ Update to San Diego AMI Application, July 14, 2006, PC-11, line 5.

⁴ Pat’s Workpapers, (Capital Risk Contingency) (2) (Group), Worksheet % *Terms*, Cell F6.

1 can vary greatly in percentage depending on the nature of the project involved. For
2 routine projects, 12.6% may seem quite high. For high risk projects, however,
3 SDG&E's proposed risk allowance may seem quite modest. The key then, is to
4 identify the order of magnitude of risk for the proposed project at hand. One
5 difficulty therein is that much of SDG&E's project is as yet unspecified. This is by
6 design, as SDG&E has stated that, in this fast developing technology environment, it
7 wants to keep its options open. The lack of project specification is, in fact, a
8 justification for SDG&E's generous risk allowance, compared to a more conservative
9 level (e.g., PG&E's proposal of 7.4% contingency allowance). The unknown is a
10 source of risk – and it is to SDG&E's advantage to wait, within reason, for more
11 information on some issues. For the sake of contrast, consider the time when the
12 project is 100% complete – both the unknowns and the risks are fully eliminated.

13 The Department of Energy (DOE) has published recommended risk allowance
14 ranges based on, among other things, the extent to which a project has advanced. The
15 15% risk allowance that SDG&E has recommended falls squarely between DOE's
16 Class 2 and Class 3 estimates. Class 2 is a project that has progressed further than
17 Class 3 and is described as a project where 30% to 70% of the engineering is
18 complete (and the maximum risk allowance is set at 15%). Amongst things that are
19 complete for this classification are final plans and diagrams, and detailed line item
20 costs (for thousands of items). SDG&E may not be this far along since many of the
21 key technical vendors have yet to be selected. For Class 3, only 10% to 40% of the
22 engineering is expected to be completed. This might better match SDG&E's current
23 level of project completion. The associated risk allowance for Class 3 is up to 30%.
24 Given that SDG&E will place a fair amount of risk control features in their proposed
25 contracts, it should be able to approach the lower end of the risk allowance range for
26 this Class.

27 The Association for the Advancement of Cost Engineering also looks at the
28 effects of new versus fully tested and used technology on the appropriate level of risk

1 allowance. Their allowance range is 5 to 20% for the second most conservative
2 status (modifications to commercial technology). The next class, prototyped new
3 technology has a recommended allowance of 20 to 35%. So on this one scale (which
4 is *not* meant to be an overall scale), 15% would put SDG&E at the aggressive end of
5 “modifications to existing technology.” Therefore, whether considering project
6 completeness or the type of technology being employed, a 15% risk allowance seems
7 reasonable – but this is for the project as stated. There are positives about delaying
8 their technological choices, as SDG&E has stated, but there are negatives to this
9 approach too. For instance, it is more difficult to present a guaranteed winning
10 scenario (with benefits exceeding costs) if the scenario itself remains largely
11 unfinalized. That is because the contingency allowance must be raised both for the
12 more cutting edge technologies that SDG&E is considering and for delaying the
13 finalization of the project design. SDG&E could lower the project risk by choosing
14 less cutting edge technology. While this sounds like a setback, SDG&E could meet
15 all its functionality requirements with more conservative technology.

16 DRA testimony provided by Steve Hadden of Plexus Research points to
17 different technology choices and greater controls being placed on acceptance testing
18 and warranties, all of which could lead to lowering of the actual risk expenditures and
19 the needed risk allowance. DRA, however, has not reflected these measures by
20 proposing the use of a reduced risk allowance for cost benefit analysis. While they
21 may result in less expenditure out of the risk contingency allowance, it is uncertain by
22 how much.

23 DRA’s overall recommendation is that the SDG&E application not be
24 approved (due to costs exceeding benefit). If, however, the Commission does give
25 its approval, ratepayers should not have to be 100% financially responsible for the
26 risk allowance for a proposal in which SDG&E is voluntarily choosing a higher risk
27 path. Both the leaning towards using cutting edge technology and the move to
28 submit an application early in the specification process are within SDG&E’s control.

1 PG&E chose a more conservative path coupled with a correspondingly conservative
2 7.4% risk allowance. This should be the cutoff for the SDG&E contingency
3 allowance as well – beyond which, shareholders pick up 10% of the costs until the full
4 14.7% (\$57 million) of the contingency allowance is expended (in what DRA will call
5 for convenience, the approximate “second half of the contingency allowance”).
6 Precedents can be found for the 90 / 10 split in the recent PG&E AMI proceeding,
7 which is in turn based on the Contra Costa 8 settlement.⁵ To further make this DRA
8 proposal similar to the recently approved PG&E AMI proposal, DRA proposes
9 expanding of the 90 / 10 cost sharing band until it reaches half the size (\$50 million)
10 of the PG&E approved total of \$100 million. This half scale is chosen since the
11 proposed budget is approximately half that of PG&E’s. As the SDG&E project
12 totals are currently proposed, approximately \$23.5 million is subject to the DRA
13 proposed 90 / 10 split for the second half of the contingency allowance. It would
14 take an additional approximate \$26.5 million of cost sharing to make a \$50 million
15 dollar band of cost sharing. At the end of this band, the top shareholder
16 responsibility would be exactly \$5 million (10%). Beyond this, DRA proposes a
17 reasonableness review.

18
19 Recommendations:

- 20 • That SDG&E’s risk allowance beyond the 7.4% level (of approved
21 project costs) be subject to a 90 / 10 split, with shareholders picking up
22 10% of the contingency expenses and ratepayers 90% at this point.
23 7.4% is the Commission approved PG&E risk allowance.
24
- 25 • That the 90 / 10 cost sharing band between ratepayers and shareholders
26 extend for a total of exactly \$50 million dollars, creating a \$5 million
27 dollar (10%) responsibility for shareholders. This cost sharing band
28 would extend from what DRA has labeled the second half of the

⁵ D.06-07-027, July 20, 2006, p. 13.

1 contingency allowance (that is, overrun costs beyond 7.4%) to an
2 approximate additional \$26.5 million beyond the SDG&E proposed
3 contingency allowance.
4

- 5 • Excess expenditures beyond the \$50 million dollar cost sharing band
6 should trigger an automatic reasonableness review.
7

8 Even in the event that the Commission adopts the SDG&E proposal as
9 proposed, DRA is not resigned that the money will have to be spent. On the
10 contrary, DRA believes that the best method of containing actual risk related expenses
11 is not through setting an allowance but through effective Project and Risk
12 Management, as described below.

13 **B. Project Management**

14 SDG&E has not finalized its choice of project manager. [REDACTED]

15 [REDACTED]
16 [REDACTED]
17 [REDACTED]
18 [REDACTED]
19 [REDACTED]
20 [REDACTED]
21 [REDACTED]
22 [REDACTED]
23 [REDACTED]
24 [REDACTED]

25 [REDACTED] Therefore, DRA will not at this time contest
26 SDG&E's as yet unfinalized project management proposals. However, the final

[REDACTED]
[REDACTED]
⁸ Ibid. p. 1.

1 contract that SDG&E signs should assure that the risk management element of project
2 management is properly specified. Specifically, the following issues should be
3 addressed in the contract:

- 4 • How the risk management function is structured organizationally within
5 the project management process.
- 6 • How risks will be anticipated and identified.
- 7 • What metrics will be used in evaluating and reporting risks to SDG&E.

8 These areas are discussed below.

9 1. Risk Management and Organizational Structure

10 Risk management can be structured and managed as a fully integrated part of
11 project management or it can be given a separate office and some degree of
12 autonomy. [REDACTED]

13 [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED]
17 [REDACTED]

18 [REDACTED]
19 [REDACTED]
20 [REDACTED]
21 [REDACTED]

22 [REDACTED] In a 2006 publication on managing high risk projects, it was recommended
23 that a Risk Management Office be created to serve as more than a coordinating and

[REDACTED]
[REDACTED]

1 dispatch house – it would house its own staff of risk experts.¹¹ Whether it is an
2 office or a single person, having a contact point in the area of risk helps keep the
3 client more informed.

4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED] Thus, a focal point in negotiating the final contract is to pay careful
10 attention should be given to how the risk management function fits into the overall
11 project management and what level of independence that function should have
12 relative to other project management functions.

13 2. Identification and Anticipation of Risk

14 Early and thorough identification of all the known risks associated with a
15 project is one of the most important aspects to successfully controlling those risks.
16 After all, risks cannot be controlled (at least not in advance) if they are not identified.

17 Properly done, those working on identifying risks at the outset of the project
18 will compile a highly inclusive list: from field workers, to program and senior
19 management, contracted and in-house risk management and experts. Successful
20 methods of flushing out the risk issues range from free form “brain storming” sessions
21 to rigorous review of all relevant documents: all planning documents, from the
22 Statement of Work to performance specifications, milestone schedules, new
23 regulations, environmental impact reports and related news stories need to be
24 reviewed as they become available. Seemingly distant situations can have far
25 reaching effects. A problem with the smallest subtask or part can also have a

¹¹ Managing the Unknown: A New Approach to Managing High Uncertainty and Risk in Projects, Loch, DeMeyer and Pich, John Wiley and Sons, Hoboken New Jersey, 2006, p. 23 – 24.

1 cascading ripple effect which grows into a much larger problem. Therefore, no
2 situation is too distant or too small. Mitigation plans cannot be drawn up for risks
3 that have not been identified.

4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED] The final contracts, regardless of which firm is chosen, should
8 provide an explicit and expansive description of the parties called upon to identify
9 risks and the methods used and documents reviewed to identify risks. That all the
10 knowable risks are identified cannot be assumed based merely on corporate
11 reputation.

12 3. Prioritization of Risks and Overall Risk Assessment

13 There are a variety of methods to assess, prioritize and score risks. [REDACTED]
14 [REDACTED]
15 [REDACTED]
16 [REDACTED] This allows field representatives and senior
17 management the opportunity to quickly grasp the situation. [REDACTED]

18 [REDACTED]
19 [REDACTED] This would
20 allow senior management to better plan its course of attack.

21 The assessment of the risks is essential to their prioritization. Risks are
22 evaluated both in terms of impact, probability of occurrence, and leading indicators.
23 Ranking risks on a combined measure of these three elements is not straightforward.
24 High impact risks need to be addressed, but not necessarily if they are very low
25 probability.

1 [REDACTED]
2 [REDACTED]
3 [REDACTED]
4 [REDACTED]
5 [REDACTED]
6 [REDACTED]
7 [REDACTED]
8 [REDACTED]
9 [REDACTED]
10 [REDACTED]

11 **III. CONCLUSION**

12 In the event that SDG&E's AMI proposal is approved, DRA recommends that
13 the risk allowance beyond the PG&E approved risk allowance of 7.4% be split, with
14 shareholders picking up 10% of the costs. The proposed cost sharing band extends for
15 \$50 million, leaving shareholders responsible for \$5 million if all of these cost
16 overruns are expended. Expenses beyond \$50 million dollar cost sharing band
17 would be subject to a reasonableness review before ratepayers are expected to assume
18 financial responsibility.

19 [REDACTED]
20 [REDACTED]

21 [REDACTED] DRA makes no formal recommendations, but does list
22 three areas for SDG&E to consider regarding risk management.

(continued from previous page)

23 [REDACTED]
24 [REDACTED]
25 [REDACTED]